Ref: QECD/BBMP/YNK/PMC-04/2019-20 **Date:**

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Improvements to Drains and Roads in Saivihara Layout and Surrounding areas in Herohalli in Ward No.02 of Yelahanka Sub Division".**

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st & Final Bill submitted by **" Sri. Sridhar Y R"**, Contractor, No.987, O.M.S Road, Yelahanka, Bangalore-64 towards the above work. The work has been completed satisfactorily.

Sl No	Description Work	Unit	Quantity	Amount in Rs.
1	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and	Cum	205.19	41107.80
2	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable	Cum	79.98	66212.20
3	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and	Cum	79.98	13310.30

A.E.E AE-02

4	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping,	Cum	365.15	36515.00
5	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine	Cum	91.05	469728.80
6	Providing and laying palin / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum	Cum	68.30	753518.40
7	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position,blapping and / or welding wherever required, tying with binding wire and	Tonne	4.07	304906.10
8	Providing and fixing Precast RCC Slabs of 0.10m thick of CC 1:2:4 with 20 mm and doen size graded granite metal, machine mixed, including cost of all matrial, labour, HOM of Machinery, curing complete.	Sqm	186.22	391062.00
9	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing ,	Cum	60.00	373904.40
10	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.	Sqm	400.00	38160.00
11	Providing groove cutting for width of 5mm to 10mm and depth 80mm- 100mm including cost of cutting machine, generator & HOM of machinery, including	m	46.25	5637.90
	Total Amount			**2494063.00**

Thanking You,

Yours Faithfully

A.E.E

For Qualiex Civil Design & Consultancy

Authorized Signature

Adress: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Ph No:- +91 9482685185, +91 9035830663
Email: qualiexpvtltd@gmail.com